

WEDDIN SHIRE COUNCIL PRESS RELEASE

MAIN STREET UPDATE

Works for the Grenfell Main Street for the weeks commencing 19 December 2022:

Proposed Works/Inspections	Expected timeframe*
Concrete driveway and pedestrian ramp at the Main	Concrete driveway
Street entrance to the Grenfell Motel to be constructed.	complete.
Works will be programmed to keep the footpath open to	Pedestrian ramp to be
pedestrians.	programmed
Strata vault system installation (for landscaping) in the	Ongoing (expected to
middle of the Main Street (Western end).	be completed this
	week):
	6 Complete
	4 Under construction.
Lean mix concrete trial on street centre line (towards old	This week.
Grenfell Record).	
CCTV Cameras along Main Street from the Roundabout	20 December 2022
at Main and Forbes Streets up to the Grenfell Medical	(between 5:30am to
Centre to be energised	7:00am)
Removal of traffic separators at sections to allow for	
traffic to access western end of Main Street whilst	
roundabout works are carried out.	
Roundabout construction works (Road closure at	From 27 December
roundabout only).	2022 (3 weeks)

The expected timeframe will change dependent on the weather conditions and availability of contractors and staff. There may also be delays in works commencing due to these conditions.

There may be instances where construction fencing has been erected for the safety of pedestrians and road users however the works have been completed. Recently completed works are provided in the Appendix.

Please note at all times, workers may be on foot. Please note that the works being carried out will cause minimal traffic disturbance.

Council is liaising directly with business owners to ensure they are aware of the works being carried out in advance. If you have any questions or concerns, please do not hesitate to contact us on (02) 6343 1212. For afterhours emergencies please phone 0490 034 981 or visit www.weddin.nsw.gov.au.

Update as at 19 December 2022 Noreen Vu GENERAL MANAGER





From 27 December 2022, Council will undertake a road closure at the Main Street and Forbes Street roundabout. This closure will occur at the roundabout only. Vehicles and pedestrians can still access the Main Street. Please enter at the Mid Western Highway intersection to access the western end. We will have the traffic separators removed at sections at the western end to allow vehicles to transverse across the median to exit. For the eastern end, please enter as per normal and exit at Weddin St. We anticipate that the roundabout will be closed for about 3 weeks. This allows our team to work on the road pavement around the roundabout and time to let the concrete cure. We want to thank our team and our contractors for working over this period of time. Most of all, we want to thank our local businesses and also our community for their understanding on this. We apologise in advance for any inconvenience caused. Please contact our General Manager directly on 0490 037 848 if you have any concerns.



APPENDIX - COMPLETED WORKS

Recently we have completed works which may still have fencing erected:

- 1. Repositioning of a kerb inlet drainage pit and construction of adjoining kerb and gutter and footpath at Forbes St. / Main St. intersection SE corner.
- 2. Location of electrical conduits and installation of electrical power pits at the southern and northern entrances to the Forbes St. / Main St. roundabout.
- 3. The drainage grated kerb inlet outside 77 Main St (Union Bank building) and concrete connections to the existing kerb and gutter and adjoining footpath.
- 4. A small section of gutter on the SE corner of the roundabout repaired.
- 5. Irrigation pressure testing and controller and telemetry testing.
- 6. Sub-drainage works western end (towards Railway Hotel)
- 7. The subsoil drainage installation is continuing with a 40 metre section from the Frazer and Bradley Newsagency toward Forbes Street.
- 8. The kerb and gutter outside the Grenfell Motel will be completed in Forbes Street (Note this task was kerb and gutter only, not the adjoining pavement). This will create the future garden bed and tree planting in this area.
- 9. Sub-drainage works (Western end) towards Happy Inn Chinese Restaurant.
- 10. Six (6) stratavault systems have been installed.
- 11. Centre island sections of lean mix concrete at western end have been completed.