



WEDDIN SHIRE COUNCIL PRESS RELEASE

MAIN STREET UPDATE

Works for the Grenfell Main Street for the weeks commencing **16 January 2023**:

Proposed Works/Inspections	Expected timeframe*
Roundabout (at Main and Forbes Streets) construction works.	Roundabout complete and currently curing. Roundabout will reopen from 25 January 2023.
In conjunction with the roundabout works, excavation has occurred on Main Street of the roundabout approaches (eastern and western end). Concrete pour.	Concrete pouring almost complete and will need to cure. Roundabout will reopen from 25 January 2023.
Inspection by Council Officers, Public Works Advisory and Regional NSW.	16 January 2023

The expected timeframe will change dependent on the weather conditions and availability of contractors and staff. There may also be delays in works commencing due to these conditions.

There may be instances where construction fencing has been erected for the safety of pedestrians and road users however the works have been completed. Recently completed works are provided in the Appendix.

Please note at all times, workers may be on foot.

Please note that the works being carried out will cause minimal traffic disturbance.

Council is liaising directly with business owners to ensure they are aware of the works being carried out in advance. If you have any questions or concerns, please do not hesitate to contact us on (02) 6343 1212. For afterhours emergencies please phone 0490 034 981 or visit www.weddin.nsw.gov.au.

Update as at 16 January 2023

Noreen Vu
GENERAL MANAGER



APPENDIX – COMPLETED WORKS

Recently we have completed works which may still have fencing erected:

1. Repositioning of a kerb inlet drainage pit and construction of adjoining kerb and gutter and footpath at Forbes St. / Main St. intersection SE corner.
2. Location of electrical conduits and installation of electrical power pits at the southern and northern entrances to the Forbes St. / Main St. roundabout.
3. The drainage grated kerb inlet outside 77 Main St (Union Bank building) and concrete connections to the existing kerb and gutter and adjoining footpath.
4. A small section of gutter on the SE corner of the roundabout repaired.
5. Irrigation pressure testing and controller and telemetry testing.
6. Sub-drainage works western end (towards Railway Hotel)
7. The subsoil drainage installation is continuing with a 40 metre section from the Frazer and Bradley Newsagency toward Forbes Street.
8. The kerb and gutter outside the Grenfell Motel will be completed in Forbes Street (Note this task was kerb and gutter only, not the adjoining pavement). This will create the future garden bed and tree planting in this area.
9. Sub-drainage works (Western end) towards Happy Inn Chinese Restaurant.
10. Stratavault systems have been installed at western end.
11. Centre island sections of lean mix concrete at western end have been completed (pending one).
12. CCTV Cameras along Main Street from the Roundabout at Main and Forbes Streets up to the Grenfell Medical Centre energised
13. Concrete driveway at Grenfell Motel completed.