



WEDDIN SHIRE COUNCIL PRESS RELEASE MAIN STREET UPDATE

Works for the Grenfell Main Street for the weeks commencing **19 June 2023:**

Proposed Works/Inspections	Expected timeframe*
Excavation and construction of road section on the eastern side of Main Street is in progress at the front of the Grenfell Pharmacy. <ul style="list-style-type: none">• Temporary traffic controls are in place, which will include traffic diversions around construction sites.• Two-way traffic lanes will be open. Parking will be limited and we apologise for the inconvenience caused. <p>Note: The Grenfell Pharmacy is offering home delivery. Please contact them on 02 6343 1056. Orders must be received before 3:00pm for same day delivery.</p>	Up to ten to fourteen days (depending on weather and current winter conditions) including excavation, concrete pour and curing time.
Commencement of connection of the irrigation lines begins.	
Request for Tender for the Festoon Lighting	Extended for two weeks to 6 July 2023

The expected timeframe will change dependent on the weather conditions and availability of contractors and staff. There may also be delays in works commencing due to these conditions.

There may be instances where construction fencing has been erected for the safety of pedestrians and road users however the works have been completed. The Appendix contains recently completed works. Please note at all times, workers may be on foot.

Please note that the works being carried out will cause minimal traffic disturbance however we apologise that parking will be limited in places, as we proceed with construction.

Council is liaising directly with business owners to ensure they are aware of the works being carried out in advance. If you have any questions or concerns, please contact us on (02) 6343 1212. For afterhours emergencies please phone 0490 034 981 or visit www.weddin.nsw.gov.au.

Update as at 19 June 2023

Noreen Vu
GENERAL MANAGER



APPENDIX – COMPLETED WORKS

1. The pedestrian crossing reopened on 14 June 2023.
2. Completion of the hotmix/asphalt pour on the western end of Main Street.
3. Streetlights energised at western end.
4. Concrete road pavement between Forbes Street and the Mid Western Highway (western end/bottom end).
5. Sub soil drainage pipelines designed to intercept underground water flows have been installed both sides of Main Street between Forbes Street and the Mid Western Highway.
6. The construction of the Forbes Street roundabout.
7. Strata vault installations have been completed in the section from Forbes Street to the Mid Western Highway. Strata vaults are a 3 metre by 3 metre underground plastic matrix that greatly enhances the health and growth rate of the advanced tree plantings.
8. CCTV footage of the drainage pipe network has detected a failure in a section of pipe that has since been excavated and repaired.
9. Erection of streetlights including outreach arms between Forbes Street and the Mid Western Highway. Lights will be energised separately.
10. Repositioning of a kerb inlet drainage pit and construction of adjoining kerb and gutter and footpath at Forbes St. / Main St. intersection SE corner.
11. Location of electrical conduits and installation of electrical power pits at the southern and northern entrances to the Forbes St. / Main St. roundabout.
12. The drainage grated kerb inlet outside 77 Main St (Union Bank building) and concrete connections to the existing kerb and gutter and adjoining footpath.
13. A small section of gutter on the SE corner of the roundabout repaired.
14. Irrigation pressure testing and controller and telemetry testing.
15. The kerb and gutter outside the Grenfell Motel has been completed in Forbes Street (Note this task was kerb and gutter only, not the adjoining pavement). This will create the future garden bed and tree planting in this area.
16. CCTV Cameras along Main Street from the Roundabout at Main and Forbes Streets up to the Grenfell Medical Centre energised.
17. Concrete driveway at Grenfell Motel completed. Vehicles are able to exit this premise onto Main Street.